

REGION II TRAUMA AND MEDICAL CENTER  
(FORMERLY VETERANS REGIONAL HOSPITAL)



Physical Accomplishment of Hospital Infrastructure Projects  
as of January 27, 2020

	Name of Project	Contract Amount	Contractor	Date Started	Revised Date of Completion	% of Physical accomplishment
1	Construction of Dietary Building	12,966,191.54	Denisse-John Construction	15-Nov-17	30-Apr-19	100.00%
2	Construction of Two (2) Storey MRI Building with Storage	6,592,635.52	E.S. de Guzman Construction	4-Jan-18	25-Mar-19	100.00%
3	Construction of Two (2) Storey Pharmacy Building	7,380,707.31	Diadema Enterprises	9-Apr-18	27-May-19	100.00%
4	Construction of Two (2) Storey Diabetic Control Center	7,417,791.57	Diadema Enterprises	9-Apr-18	27-Apr-19	100.00%
5	Construction of Psychiatric and Behavioral Clinic	5,423,086.65	Tristarline Co., Inc.	10-Apr-18	15-Mar-19	100.00%
6	Improvement of Neonatal Specialty Center, Phase I	13,589,513.75	P. L. Juan Construction	23-Dec-18	3-Nov-19	100.00%
7	Renovation of OB and Pediatrics Ward, Phase I and II	21,307,323.48	E.S. de Guzman Construction	9-Nov-17	15-Aug-19	100.00%
8	Design and Build for the Construction of Four (4) Storey Training Center Phase 1	58,133,000.00	New C.C. Barcelona Construction Corporation	30-Dec-16	31-Mar-19	100.00%
9	Completion of Four (4) Storey Training Center	80,852,692.15	New C.C. Barcelona Construction Corporation	15-Dec-17	3-Oct-19	100.00%
10	Construction of Supply and Procurement Building, Phase I	11,350,000.00	P. L. Juan Construction	13-Feb-19	6-Feb-20	82.00%
11	Improvement of Neonatal Specialty Center, Phase II	2,990,000.00	P. L. Juan Construction	17-Oct-19	16-Jan-20	96.00%
12	Construction of reinforced Concrete Columns, Roof Beams and Roof Frames at PACU/NICU Expansion	1,298,899.93	P. L. Juan Construction	3-Jan-20	17-Mar-20	16.00%

Prepared by:

  
ENGR. CHARLIE G. HERMOSO, JR.  
Engineer III

  
ENGR. JAMES A. PANGANIBAN  
Engineer IV